

Shell Exploration and Production Company
(SEPCo)

Lifted Equipment Certification Form

Shell Purchased: _____

Supplier: Integris Rentals

Rental Equipment: _____

Owner (Vendor): Integris Rentals

Description of Equipment: 24'-0"L x 7'-9"W Transporter
SRC Job No. 14-0194- SRC Reference Drawing No. 112-161

Tare Weight (lbs.): 23,000 lbs
(Empty weight of container, tank, package, skid)

Working Load Limit (lbs.): 100,000 lbs
(Weight of Liquid in tank, items in container, etc.)

Maximum Gross Weight (lbs.): 123,000 lbs
(Tare Weight + Working Load Limit = Maximum Gross Weight)

Floor Area Loading (psf): N/A
(The maximum offshore dynamic load (psf) allowed on the floor of the container or building being certified for buildings and containers only – N/A for other lifts)

Unique Identification Number: TRANS SKID 24-100CL-1
(For rental equipment only)

I certify that the above-described lifted equipment:

- Is designed for offshore dynamic lifting in accordance with the provisions of **API RP2A-WSD** (latest edition) Section 2.4.2c "Dynamic Load Factors" and Section 2.4.2d "**Allowable Stress**", documented with drawings and calculations.
- Has been certified by the Owner that the lifted equipment has been manufactured in accordance with the stamped drawings
- Has clearly-identified lifting points capable of handling the total capacity of the load
- Has padeye holes that are smooth and perpendicular to the plate face

NOTE: Rigging shall be per Shell UA Deep Water OPS0055

Stephen R. Callegari Jr., P.E.
Registered Professional Engineer
(Civil, Structural, or Mechanical)

April 22, 2014
Date



04/22/2014

Notes:

1. Owners of rental equipment shall keep a copy of this form on file for duration of equipment life and shall submit a copy to Shell upon request.

2. ISO blocks/connectors may not be used as lifting attachment points.